



Office of Planning, Design and Construction

CONSTRUCTION ACTIVITY NOTICE

Thompson Chemistry Lab Entry

September 5, 2017

Adjacent Occupants and users of Thompson Chemistry Lab

This correspondence provides a status update for the upcoming construction at the TCL entrance.

- The reconstruction of the columns and roof is complete.
- Staging is being removed today; 9/5.
- Materials and forklift will be removed from the site by tomorrow morning; 9/6.
- New Sidewalk will be poured up to the new steps on Thursday 9/7.
- ***A cement truck will be on site for approximately :45 minutes on 9/7 for the sidewalk pour. Timing of this pour will be weather dependent as rain is expected.***
- Fencing will be removed or reduced by the end of the day Friday (9/8) to allow passage along the sidewalk in front of TCL.
- Handrails will be installed on Friday or worse case, early next week, depending on weather.
- Work will be 100% complete and the work area restored to pre-work conditions by Wednesday 9/13 at the latest.

If you have any questions or concerns, please contact:

**Shaun Garvey
Project Manager
Williams College
413-597-3232
smg3@williams.edu**